



## MEMORANDUM

TO: Kabetogama Town Board Members

FROM: Colin Marcusen  
Project Manager

DATE: May 3, 2016

RE: Puck's Point SSD Engineering Updates  
SEH No. KABET 119468 14

This memo shall serve to provide you with updates on the PPSSD engineering items for the Township meeting on May 3, 2016.

### **Project Schedule:**

- USA (Ground Effects) continuing directional drilling operations – in the area of Arrowhead and Pretreatment areas
- Pretreatment and Dispersal – likely to start in June.
- Collection – remainder of collection system will be installed in the fall

### **DNR:**

- Any news on capital payment?

### **Funding:**

- Draft Financial Plan Complete but subject to change based on grant/loan split from PFA funds.
- Delay in PFA agreement for legislative session/bonding bill

### **Easements:**

- All have been sent to property owners. 8 Outstanding.
- Colin to be on site June 7. Email will be sent to property owners to offer to discuss pipe routes or other concerns with Colin on site.

### **Contract Operator:**

- Updates?

### **Payments:**

- Approve payment for Application for Payment No. 2 from Viita's Excavating
- First Application for Payment for USA will be prepared this month.

Cc: Mary Manninen, Township Clerk  
G:\KO\K\KABET\119468\1-gen\16-meet\2016\040516\040516 Memo.docx