



MEMORANDUM

TO: Kabetogama Town Board Members

FROM: Colin Marcusen
Project Manager

DATE: October 3, 2016

RE: Puck's Point SSD Engineering Updates
SEH No. KABET 119468 14

This memo shall serve to provide you with updates on the PPSSD engineering items for the Township meeting on October 3, 2016.

Project Schedule:

- USA working on dispersal piping to SW mound. Will work on Pucks Point Road this week.
- Pretreatment – Septic Check
 - Will delay startup until collection and dispersal systems hooked up
- Dispersal – finishing mounds

DNR:

- Request for payment of capital costs sent to DNR

Funding:

- PFA agreements have been finalized

Easements:

- Moosehorn
- VPL
- Burchell

Change Orders:

- Likely change order for open cut construction of proposed soil and rock drilled areas along CR 122 and toward treatment area

Cc: Mary Manninen, Township Clerk
G:\KO\K\KABET\119468\1-genl\16-meet\2016\090616\090616 Memo.docx