From: Scott Hedlund
To: Scott Hedlund
Subject: Sauk Rapids 2026 2nd Avenue South Improvements project - Project Update – September 10, 2026
Date: Thursday, September 10, 2026 8:08:57 AM

Residents and Project Stakeholders:

This is the 5th email update for the 2026 2nd Avenue South project. The intent of the updates is to notify residents and other interested parties of recent and upcoming work, and to provide relevant details related to the construction activity. We ask that you pass this information on to others in your home or adjacent residents and encourage them to provide email address to mblommel@sehinc.com to get added to this distribution list. Prior updates and other information can be found on the project website:

Link: https://www.sehinc.com/2026secondavesouth

The project team would like to thank you again for your patience during construction. **Expect continued disruption from your normal day to day routine in the coming weeks.** Feel free to contact a member of the SEH team for general project information. Additional contacts are provided below and on the project website should you have an issue with access or other items that need immediate attention.

Jeff Supan, SEH's Field Representative, is on-site during active construction to observe project progress. He is the fastest link to problem solving because he communicates directly with everyone on the construction team. Do not hesitate to contact Jeff at 320.250.3381 with any questions you may have. If you are unable to reach Jeff in the field, please contact Scott Hedlund at 612.865.3509 in the SEH office.

Recent Project Work:

Work completed since the last update:

- Utility construction (installation of sanitary sewer, watermains, and storm sewer) has been ongoing, most recently working between 12th and 10th Street South.
- Street construction (final grading, placement of class 5 aggregate base) has been ongoing intermittently as pipe work is completed, and in sidewalk and driveway areas where curb has already been poured.
- First lift paving has been completed on 2nd Ave So & 14th St So south of the midway point between 14th and 13th St So
- The electrical subcontractor has been installing street lighting conduits and bases from 14th St So to the south on 2nd Ave So.

Project Schedule/ Upcoming Work:

The Contractor's tentative schedule for upcoming work includes:

- Finish utility construction (water and storm sewer) on 2nd Ave So and side streets between 12th St N and 10th St N this week.
  Ongoing road building (subgrade and aggregate base CL#5) on 2nd Ave So and

side streets between 12th and 10th St So.

- **Concrete flatwork is resuming today September 10th, and is also planned for tomorrow September 11th, on 2nd Ave So from 14th to 12th St So and on 12th and 13th St So, subject to change and the weather. There will be ongoing concrete work in the coming weeks on the remainder of the project as well. Expect temporary driveway access restrictions once this concrete work begins – see below.**
- Ongoing street lighting work on 2nd Ave So and the 14th St So/ 2nd Ave So intersection.
- First lift bituminous paving work on the remaining portions of the project is tentatively planned for the week of October 5th. (Crews can show up earlier than planned if they have an opening and the project is ready for them).
- Final (top) lift paving on 2nd Ave So and the side streets is planned for spring/early summer 2027.
- Molitor Excavating Inc crews will continue lead water service line replacement work into this fall. You will receive direct communication from Molitor if you are part of that separate project. Several services on the 3rd Ave So corridor between 9th St So and 11th St So remain to be completed this fall which will temporarily impact through traffic and access on 3rd Ave So starting September 14th. Please allow extra time to get around once that work begins. Please contact Jarod Griffith – SEH at 218.849.0539 or jgriffith@sehinc.com with any questions on that project.
- Stage 2 construction on the 2nd Ave So railroad crossing (separate City project) which includes the closure of 2nd Ave So between Benton Drive and 6th St So, and lane restrictions on Benton Drive, for street, sidewalk, water main, and railroad crossing work is underway and will continue into October, subject to change. Crews this week and next are focusing on the jack bore of water main under the railroad tracks.

Temporary Water Hookups to homes:

The Contractor will be coordinating with individual homeowners to hook up temporary water service. In order to build the new water main, the contractor will need to shut off the existing water system. As a result of this disconnect, the Contractor will be supplying you with an above-ground, temporary water service that will be in place throughout construction. After installation of the new water main, the contractor will remove your temporary service and reconnect you to the new pipe.

Water Service Interruptions Expected:

The Contractor is expected to be completing work within the project areas that will require the existing watermains in and around the project area to be turned off. Notices will be provided to the users that will be impacted, noting the date and duration of impact to your water service.

24-hour Emergency Contact (construction related):
The upcoming deep utility work in the construction zone may cause concerns related to the driving surface. If you need assistance related to access or have problems with traversing through the project area, the primary contact from C&L Excavating, Inc is Jessica Funt-Schustak, phone number (320)-472-0973.

Access Limited in Areas of Utility and Concrete Work:
The deep utility work restricts access for residents throughout the project area. When crews are working on your street, the intent is for vehicles to be able to leave in the early morning, and return in the evening, but access restrictions to driveways fronting project streets during the daytime working hours may occur. Access on at least one end of alleys will be maintained. Project staff will coordinate with residents to alert them of access restrictions.

Your driveway and or one end of your alley will not be vehicle-accessible when concrete curbs and driveway/alley aprons are being poured and curing. Concrete can take up to 7 days to properly cure prior to driving a vehicle on it. Property owners with driveways fronting streets currently under construction will need to park on side streets outside of the project area during this time.

Please continue to refrain from on-street parking within the project limits until further notice.

Seeding and Turf Establishment:
The Contractor began the process of restoring turf to areas of the project disturbed by the City's construction project (back in July on the 9th St So corridor only thus far). Seeding work is planned to continue this fall as construction is completed in other areas. The Contractor will monitor growth and address erosion issues into the spring of 2027, or until turf is established. Your effort in helping to care for your new lawn will be essential to having it look its best.

Grass seed requires moisture to germinate. In the fall, there is typically an adequate amount of moisture in the soil to accommodate germination without the need for additional watering. If you observe your lawn (beginning to) dry out, we recommend lightly watering the grass seed to help with the process. Properties on 9th St So should be watering their lawn in light of the hot and dry summer we're having.

Keep all traffic out of the seeded area during the establishment period, and do not mow the new grass until it lays over and mats down when wetted or the new grass goes to seed.

School Bus Routing Impacts:
We have been communicating with the School District. They are aware of the project schedule. The School District will communicate any temporary bus routing and stop changes for this fall to impacted families directly.

Work Zones:
Notice on Construction Zone Activities:

- Road work signs or other temporary signage will be installed throughout the project areas to warn motorists and protect workers during construction. Please pay careful attention to the warning signs. Please exercise caution as you navigate the work zones.

Project Website:
Please note the link below, which includes information about the project.

Link: https://www.sehinc.com/2026secondavesouth

Thank you,

Scott D. Hedlund, PE (MN, LA), PMP
Sauk Rapids City Engineer
Principal, Project Manager
Short Elliott Hendrickson, Inc.
612.865.3509 mobile

Building a Better World for All of Us®
Follow SEH on Twitter | Facebook | LinkedIn | Instagram